

Well Name: Forward et al West Parkin Y.T. D-54 D.A. NO: 1208

Operator: Forward Resources Ltd. INSPECTION NO: 2

Date of Inspection: Jan. 06, 1985 Days since last LTA: 19

Days Since Last Inspection: 10

Contractor: Grey Mountain Drilling Ltd.

Fig No: 1 Date Spudded: 84-12-20

Operation in Progress: Press Test B.O.P.'s & Csg Depth: 460 m

Last Casing in the Hole: Surface Csg. N-80 64.7 ks/m Size: 244.5 mm Depth Set: 460 m

Total No. of Personnel: 30 Projected Total Depth: 1825 m

Last Formation Leak Off Test: Date N/A Depth m EMD m K_g/m³

WELL CONTROL EQUIPMENT:

DATE LAST BOP DRILL N/A TEST PRESSURE 10,500 MPa

DATE LAST COMPLIET BOP TEST 85-01-06

DENSITY 1035 kg/m³ Hole Vol. 17.4 m³ Active Vol. 90 m³
 Reserve Density N/A kg/m³ Res. Vol. m³ Avg. B.G. Gas
 Maximum Gas N/A Trip Gas

S U Satisfactory (S) Unsatisfactory (U) CATEGORY

1. Posting of Drilling Authority and Drilling Program Approval. Drilling Authority & Report
2. Posting of BOP Drawings and Kill Control Sheets. Blowout Prevention Equipment
3. Recording of all required information in tour reports.
4. B.O.P. equipment appears to be properly connected. Personal Safety
5. B.O.P. equipment tested daily and tests recorded.
6. Equipment was adequately pressure tested before drilling out casing shoe.
7. B.O.P. equipment housed, ventilated & heated for winter operations.
8. B.O.P. & kill lines adequate and properly tied down.
9. B.O.P. controls and accumulator adequately and properly located.
10. Crew properly trained and capable of operating B.O.P. equipment.
11. Is a depresser being used? Are mud puging equipment & alarm systems functional? Fire Hazards
12. Engine shut-off controls installed and functional.
13. Engine exhausts properly connected with required safety features.
14. Smoking regulation observed.
15. Boilers, electric generator, accumulator & fuel supplies at required distance from well and from each other.
16. Flare pit, flare line & sump adequate and maintained.
17. Fire fighting equipment adequate and maintained.
18. Proper electrical wiring and fittings installed and maintained.
19. Adequate first aid kits, stretchers and blankets available and maintained.
20. Radio in 24 hours operation.
21. Required personnel have valid first aid certificates.
22. Breathing apparatus — adequate, accessible and maintained.
23. Other required personnel safety equipment.
24. General house keeping and indication of good practice. General
25. Equipment appears to conform with CEC or WCO standards.
26. Required deviation surveys being run.
27. Elimination of potential hazardous conditions.
28. Adequacy of contingency plans, equipment and supplies.

(Any comments or action required on items listed above and others detailed in Inspection Guide should be listed here)

Remarks & Recommendations

7. Additional Heater ordered for sub. Prefabs to be improved
8. Blowey Line from Poor-Boy degasser to flare pit must be staked
9. No pit vol totalizers. No trip tank gauge. Manual guage to be installed prior to drillout.
16. Garbage to be removed from flare pit.
18. Mudloggers line to mud tanks must be explosion proof fans to be installed in mud tanks.
19. First Aid trailer has been ordered and should be delivered soon.
 Handle or wheel required for value on choke line on B.O.P.'s

Operator's Representative: Derry Loddner - Forward Resources Signature: on original
 Signature: on original
 COGIA Eng. Bill Marsh Signature: on original
 Signature: on original