

RIG INSPECTION REPORT

A. Name and number of Well: WESTCOAST AT AL N. PORCUPINE F-72-67-40-137-4
 Location: N. W. Drilling Authority No: 625
 Date of Inspection: JAN 18/74 Inspection No: 1 (AFTER RESUMING DRILLING)
 Date of Previous Inspection: APRIL 5/73
 Contractor: BRINKERHOFF
 Rig No: 14 Date Spud: JAN 19/73 Resumed Ops: 8/74
 Operation in Progress: OUT OF Depth: 5604 Projected Total Depth: 7500
 Last Casing in the Hole: 1 3/8" SURFACE Casing String: Size: 1380.D. Depth set: 721
 Liner: None
 Toolpusher: H. LOONAR Signature:
 Operator's Rep: L. GRUNDLOF Signature: AT CAT CAMP.
 Cons. Eng: A. F. HALSEON Signature: ADMISSION.

B. BLOWOUT PREVENTION EQUIPMENT

API Classification
 Stock Arrangement & Specifications Conform to those submitted with D.A. Yes No
 Present Arrangement of B.O.P. Stack: Satisfactory Unsatisfactory
 Description and location of Pressure Source and B.O.P. Controls: REMOTE STATION & ON FLOOR

Describe B.O.P. & Air Intake Shut-off tests Witnessed NONE.

C. MANIFOLD

Manifold Arrangement & Specifications Conform to those submitted with D.A. Yes No
 Present Arrangement of B.O.P. Stack: Satisfactory Unsatisfactory
 Working Pressure Rating of manifold 500

D. Satisfactory Unsatisfactory

I T E M S

Category	Item	Remarks
Drilling Authority & Reports	1. Postings of Drilling Authority.	
	2. Postings of warning signs (if in H ₂ S area) and no smoking signs.	
	3. Recording of all required information in tour reports.	
	4. B.O.P. equipment appears to be properly connected.	
	5. B.O.P. equipment tested daily and tests recorded.	
	6. Equipment was adequately pressure tested before drilling out casing shoe.	
	7. B.O.P. equipment housed, ventilated & heated for winter operations.	
	8. Bleed-off & kill lines adequate and properly tied down.	
	9. B.O.P. controls and accumulator adequately and properly located.	
	10. Crew properly trained and capable of operating B.O.P. equipment.	
	11. Engine shut-off controls installed and functional.	
	12. Engine exhausts properly connected with required safety features.	
	13. Smoking regulation being observed.	
	14. Boilers, electric generators, accumulator & fuel supplies at required distance from well end and from each other.	
	15. Flare pit, flare line & sump adequate and at required distance from well.	
	16. Fire fighting equipment adequate and maintained.	
	17. Proper electrical wiring and fittings installed and maintained.	
	18. Adequate first aid kits, stretchers and blankets available and maintained.	
	19. Radio in 24 hour operation.	
	20. Required personnel have valid first aid certificates.	
	21. Breathing apparatus - adequate, accessible and maintained.	
	22. Other required personnel safety equipment.	
	23. General house keeping and indication of good practice.	
	24. Equipment appears to conform with CEC & WCA standards.	
	25. Required deviation surveys being run.	
	26. Elimination of potential hazardous conditions.	
	27. Adequacy of contingency plans, equipment and supplies.	

Remarks & Recommendations (Any comments or action required on items listed above and other items detailed in Inspection Guide should be listed here)

Item No.

TEMP - 40F PARTIAL INSPECTION
 ITEMS MARKED * TO BE CHECKED NEXT TRIP TO RIG
 INSUFFICIENT DAYLIGHT REMAINING FOR FULL INSPECTION.
 CAMP FACILITIES GOOD.

